



Central Newfoundland Waste Management

P. O. Box 254, Norris Arm, NL, A0G 3M0

Phone: 709 653 2900

Fax :709 653 2920

Web: www.cnwmc.com E-mail: Info@cnwmc.com

TECHNICAL COMMITTEE MEETING Regional Site, Norris Arm 9:00 a.m..
October 19, 2016

Attendance

Jeff Saunders, Chair	Town of Grand Falls Windsor
Glenn Arnold	CNWM Board Director
Allan Scott	Ex-Officio – Chair CRSB
James Blackwood	Town of Gander
Marie Ryan	Environmental & Conservation – Conference call
Karen White Attwood	Manager of Finance/Administration – CNWM
Mark Attwood	Manager of Operations – CNWM
Ed Edvans	COA, CNWM
Carol Gillingham	SNC Lavalin – Conference Call
Wayne Manual	SNC Lavalin – Conference Call

Apologies

Robert Locke	Service NL
Karl Boone	Service NL
Jody Hunt	Service NL
Joe Dunphy	Municipal and Intergovernmental Affairs
Janet Purchase	Town of Norris Arm

1. Update – Progress Report from Bae NewPlan

Regional Site

RS11 Leachate Treatment

Leachate treatment upgrading

- Need to consider long term approach to upgrading required for iron and other metals removal.
- CRSB to advise if/when additional services are required

2. **RS13 MRF Regional Site**

Contracts

- CP5 Site Servicing (Newfound Construction)
- Work Completed. SNC to provide final close out package to CRSB before final claim is issued
- SNC to follow up

RS13 MRF

Outstanding Items

Metering for MRF Heat

- Training on reading meters carried out
- Issues encountered during the training
- Results are being reviewed by SNC Electrical Engineer
- Findings of this review to be reported by SNC and CRSB

Fire Alarm System - Vipond to provide documentation of additional training to HRI

Request from SNC Lavalin a list for of completion for final handover of the MRF

3. **Regional Site - Landfill Expansion Cell #2**

- Awarded to Adams Construction on June 14, 2016
- Work completed except netting for new permanent fencing. Completing clean up and any deficiencies this week. Then will be off site until netting arrives. Netting is expected to arrive early November. Completion is expected by November 10, 2016.
- Change Order #2 - \$18,285.00 - for modification to fencing connection has been submitted to CRSB and will required approval from the Board and DMA.
- Change Order #3 - \$255,451.34 - for additional excavation, fill material submitted to CRSB and will require approval from the Board and DMA. We were disappointed with the amount of this CO and should have been aware of the possibility of increased quantities before the project was complete.
- Letter from Adam's Construction reviewed – SNC Lavalin will respond – material to stay onsite and to inform Adam's on necessary repairs to the C&D site.

Regional Site - Laydown Yard (Area)

- Awarded to GMK Equipment Rentals on June 14, 2016
- Work progressing well. Construction schedule of 36 days. Time extension of 27 days approved in CO#1 and 10 days will be required for CO#2.
- Expected completion October 21st 2016.
- MMSB approved extra work to place rock over entire 10 acres in Change Order #1.
- Approval from MMSB for additional funding required as detailed in Project Update Report #2 and Project Update #3.
- SNL Lavalin to communicate to GMK to do the necessary repairs to the roads at the C&D site

Fall Protection Anchor System

- Contract Awarded to R&D Construction on August 10, 2016
- Construction schedule of 40 days
- Shop Drawings have been submitted and reviewed.
- Work schedule has been requested from Contractor and will be forwarded to CRSB as soon as it is received.

Regional Site COA from Environment

- Decommissioning plan 40% complete

4. Other Business

Waste Water Specialist

- Project going extremely well, looking for ways to enhance the program and possibly help other clusters of areas in Central

Update on Horizontal Grinder

- waiting on cabinet approval to go out with an RFP.

Update on Closeouts – Carmanville site closed out by CNWM approved by Municipal Affairs. – Gander site left to close out.

Next meeting – December 7, 2016. Joint Technical and Board meeting - Gander