



Central Newfoundland Waste Management

P. O. Box 254, Norris Arm, NL, A0G 3M0

Phone: 709 653 2900

Fax :709 653 2920

Web: www.cnwmc.com E-mail: Info@cnwmc.com

TECHNICAL COMMITTEE MEETING Regional Site, Norris Arm 9:00 a.m..
September 14, 2016

Attendance

Jeff Saunders, Chair	Town of Grand Falls Windsor
Glenn Arnold	CNWM Board Director
Allan Scott	Ex-Officio – Chair CRSB
Marie Ryan	Environmental & Conservation – Conference call
Karen White Attwood	Manager of Finance/Administration – CNWM
Mark Attwood	Manager of Operations – CNWM
Ed Edvans	COA, CNWM
Carol Gillingham	SNC Lavalin – Conference Call

Apologies

Robert Locke	Service NL
Stephen Brubridge	Town of Gander
Karl Boone	Service NL
Courtney Hunt	Service NL
Joe Dunphy	Municipal and Intergovernmental Affairs
Janet Purchase	Town of Norris Arm
Wayne Manual	SNC Lavalin

New Technical Committee member from Norris Arm - Janet Purchase

1. Update – Progress Report from Bae NewPlan

Regional Site

RS11 Leachate Treatment

Leachate treatment upgrading

-Need to consider long term approach to upgrading required for iron and other metals removal.

2. **RS13 MRF Regional Site**

Contracts

-CP5 Site Servicing (Newfound Construction)

-Operation of Louvers to be corrected

RS13 MRF

Outstanding Items

Metering for MRF Heat - Training on reading meters is arranged.

Fire Alarm System - Vipond to provide documentation of additional training to HRI

Request from SNC Lavalin a list for of completion for final handover of the MRF

3. **Regional Site - Landfill Expansion Cell #2**

- Tenders closed June 07, 2016
- Awarded to Adams Construction on June 14, 2016
- Work progressing well, no delays anticipated at this time. Construction schedule of 90 days. Work is expected to be completed by the end of October 2016.
- Additional rock removal for future cells approved in Change Order #1

Regional Site - Laydown Yard (Area)

- Tenders closed June 07, 2016
- Awarded to GMK Equipment Rentals on June 14, 2016
- Work progressing well. Construction schedule of 36 days. Time extension of 27 days approved in CO#1 and another 10 days have been requested by the contractor.
- Expected completion mid-October 2016.
- MMSB approved extra work to place rock over entire 10 acres in Change Order #1.
- Additional change orders are required and details have been submitted to MMSB. Details are available in Project Update Report #2.

Fall Protection Anchor System

- Contract Awarded to R&D Construction on August 10, 2016
- Construction schedule of 40 days
- Currently in the process of submitting and reviewing shop drawings

Regional Site COA from Environment

- Preliminary Facility Decommissioning Plan (within 1 year of COA)
- Decommissioning plan 40% complete

4. **Other Business**

Waste Water Specialist

-Project going extremely well, looking for ways to enhance the program and possibly help other clusters of areas in Central

COA for Change Islands - complete and COA for St. Brendans in progress

Update on Horizontal Grinder

-waiting on cabinet approval to go out with an RFP.

Update on Closeouts – Carmanville site closed out by CNWM approved by Municipal Affairs waiting on final inspection. Invoice to be sent to Municipal Affairs. – Gander site left to close out.

Next meeting – October 19, 2016