

**BOARD MEETING – Regional Site - Norris Arm** 1:00 p.m. June 9, 2016

<u>Attendance</u>	
Allan Scott	Chair – Chair CRSB
Derrick Luff	LSD, Browns Arm
Andrew Shea	Town of Fogo Island
Terry Breault	Town of Cottlesville
Bruce Moores	Town of Grand Falls- Windsor
Robert Elliott	Town of Point Leamington
Winston Perry	Zone 6 – Indian Bay
Glenn Arnold	Town of Sandringham
Karen White-Attwood	Manager of Finance/Administration, CNWM
Mark Attwood	Manager of Operations – CNWM
Wayne Manuel	Bae New Plan – Conference call
Ed Evans	CAO, CNWM
Apologies:	
Sam Winsor	Gander Bay

Gander Bay
Town of Gander
Town of Badger
MIGA
Bishop's Falls/Botwood/Lewisporte
Service NL

1. Presentation of the Audited 2015 Financial Statements by Richard Power

MOTION: Moved by B. Moores to adopt the presented audited 2015 FinancialStatements as presented by Richard Power. Second by G. Arnold.M.C.

2. Review of previous Minutes - April 21, 2016

MOTION: Moved byB. Moores to adopt the minutes of April 21, 2016. Second by W. Perry. <u>M.C</u>

3. Update– Progress Report from Bae NewPlan <u>Regional Site</u>

RS11 Leachate Treatment Leachate treatment upgrading - Need to consider long term approach to upgrading required for iron and other metals removal

## MRF Budget Update

Sept 17, 2015

Geotechnical Subtotal \$ Contingency HST	17,312,039 \$865,602 \$2,363,093 20,540,734 \$908,882	\$20,218,359 \$200,000 \$2,654,387 \$23,072,746 \$1,020,918	-\$30,000 \$2,906,320 -\$665,602 \$291,293 \$2,532,012 -\$112,036	\$18,914,306 \$0 \$2,458,860 \$21,373,166 \$945,715	\$1,304,053 \$200,000 \$195,527 \$1,699,580 \$75,203	\$20,218,359 \$200,000 \$2,654,387 \$23,072,746 \$1,020,918
Engineering Geotechnical Subtotal \$ Contingency HST	\$865,602 \$2,363,093	\$20,218,359 \$200,000 \$2,654,387	\$2,906,320 -\$665,602 \$291,293	\$18,914,306 \$0 \$2,458,860	\$1,304,053 \$200,000 \$195,527	\$20,218,359 \$200,000 \$2,654,387
Engineering Geotechnical Subtotal \$ Contingency	\$865,602	\$20,218,359 \$200,000	\$2,906,320 -\$665,602	\$18,914,306 \$0	\$1,304,053 \$200,000	\$20,218,359 \$200,000
Engineering Geotechnical Subtotal \$		\$20,218,359	\$2,906,320	\$18,914,306	\$1,304,053	\$20,218,359
Engineering Geotechnical	17,312,039					
Engineering		÷.	-\$30,000	Ψ	ΨΟ	Ŷ
	\$50,000	\$0	-\$50,000	\$0	\$0	\$0
Signage	\$1,624,899	\$1,554,545	-\$70,354	\$1,441,740	\$112,805	\$1,554,545
	\$10,000	\$10,000	\$0	\$0	\$10,000	\$10,000
Computers	\$12,000	\$0	-\$12,000	\$0	\$0	\$0
Telecommunications (phones/internet)	\$25,000	\$0	-\$25,000	\$0	\$0	\$0
Furniture	\$40,000	\$0	-\$40,000	\$0	\$0	\$0
Tractor Truck	\$130,000	\$129,731	-\$269	\$129,731	\$0	\$129,731
CP7C Light Equipment	\$295,000	\$0	-\$295,000	\$0	\$0	\$0
CP7B Wheel Loader	\$185,000	\$228,000	\$43,000	\$228,000	\$0	\$228,000
CP7A Transfer Trailers	\$290,000	\$302,400	\$12,400	\$302,400	\$0	\$302,400
CP6 Site Paving	\$400,000	\$728,357	\$328,357	\$728,357	\$0	\$728,357
CP5 Site Servicing	\$620,000	\$915,106	\$295,106	\$764,194	\$150,912	\$915,106
CP4 Building interior	\$3,662,155	\$6,008,252	\$2,346,097	\$5,630,862	\$377,390	\$6,008,252
CP3 Site Grading , (Penney Paving)	\$600,000	\$533,416	-\$66,584	\$533,416	\$0	\$533,416
	\$3,037,845	\$2,676,510	-\$361,335	\$2,676,510	\$0	\$2,676,510
	\$6,330,140	\$7,132,043	\$801,903	\$6,479,096	\$652,947	\$7,132,043
ITEM Budg	oved jet	Final Estimated Cost	Variance	Paid to Date	Remaining to be Paid	Total

## RS13 MRF

CP5 Site Servicing (Newfound Construction)

Air release valve training to be confirmed

- Fire pump installer has completed additional training. Documentation to be provided

- Contractor advises all deficiencies completed. Site visit required to confirm
- Operation of louvers to be corrected

RS13 MRF - Outstanding items

Metering for MRF heat - Training or reading meters arranged

Fire Alarm System - Vipond to provide documentation of additional training to HRI

Engineering Change Orders - PCA

MOTION: Moved by B. Moores to approval Change Order # 3; on additional design work due to increase construction cost in the amount of \$60,026.33, and Change Order # 4; on additional administration cost due construction delays in the amount of \$76,030.92. Second by W. Perry. <u>M.C.</u>

Landfill Expansion – Cell # 2 - Tender closed June 7, 2016

MOTION: Moved by B. Moores to award the Landfill Cell # 2 contract to Adams Construction Ltd in the amount of \$2,115,824.71. Second by D. Luff. Subject to approval from MIGA and MMSB. <u>M.C.</u>

Laydown Yard (Area) - Tenders closed June 07, 2016

MOTION: Moved by W. Perry to award the Laydown Yard contract to GMK Equipment Rental in the amount of \$480,822.65. Second by G. Arnold. Subject to approval from MMSB. <u>M.C.</u>

Metering of Incoming power to MRF - Proposal submitted by BNG

- On hold till CRSB meets with NL Power

Fall Arrest Anchor System -Tender to be called June 10, 2016

Regional site Certificates of Approval from Environment

- Preliminary Facility Decommissioning Plan (within 1 year of COA) Decommissioning plan 40% complete
- 4. Regional Meetings to be scheduled for July and August
- 5. Financial Report

MOTION: Moved by B. Moores to approve the payment of operational invoices

from April 11, 2016 – May 23, 2016 in the amount of \$372,329.27. Second by D. Luff. <u>M.C.</u>

MOTION: Moved by R. Elliott to approve payment of the Capital Invoices from April 11, 2016 – May 23, 2016 in the amount of \$366,803.03. Second by W. Pery. M.C.

Discussions on the 1<sup>st</sup> Quarter 2016

Review Tonnage report - Tonnage is down in the first quarter

- 6. Other Business
  - Waste Water Specialist

- working with communities most assurance manuals and procedures manuals are put together

- identified several issues, but the project is going very well

Onboard Scales - Collection trucks

- New scales are working well
- Some of the old of scales have been removed
- Still waiting for refund from Saunders Equipment

Shredder

- RFP with MMSB
- Should go to tender in the couple of weeks

Soiltech – Soil Treatment Facility

- no current update.

Point Leamington TS Landscaping - will get quotes on some upgrade to entrance

Education Officer for tours – demand at this time is low for tours. COA carries out request for any tours at the present time. We will review at a later date.

Governance Model – Early September a committee will be set up to review and update the current Governance Model

7. Meridian Close out update

- A visit is to be scheduled in the next few weeks to the Carmanville site. Possibly moving ahead with this closeout in 2016.

- Gander site to remain open until a resolve for Central septic

8. Next Meeting –Call of the chair

## 9. Adjournment MOTION: Moved by B. Moores to adjourn and second by R. Elliott. <u>M.C</u>