

TECHNICAL COMMITTEE MEETING Regional Site, Norris Arm 9:00 a.m.. August 21, 2014

Attendance:

Allan Scott
Ed Evans
Karen White-Attwood
Mark Attwood
Wayne Manuel
Robert Locke

Ex-Officio – Chair CRSB Manager, CNWM Executive Assistant/Finance, CNWM Operations Supervisor – CNWM Bae NewPlan Service NL - Conference call

Apologies

Marie Ryan James Blackwood Boyd Wright Jeff Saunders, Chair Marjorie Gaulton Joe Dunphy Glenn Arnold Environment & Conservation Town of Gander Municipal Affairs Town of Grand Falls-Windsor Norris Arm North Municipal Affairs CNWM Board Director

1. Update– Progress Report from Bae NewPlan

Regional Site

RS10 Site Buildings -Surge protection -PCA being prepared -Design work started -Request made to MIGA to be included as capital works project - MIGA requested additional information from CRSB

RS11 Leachate Treatment

- Scope of work for DOE requested study of leachate treatment (on hold)
- Dillon report received
- Leachate treatment upgrading
 - o Install flow meter
 - Replace media vertical wetland bed
 - o Lower water in settling pond

Projected Future Costs

CAPITAL COSTS ESTIMATE TO COMPLETE

MRF	\$12,032,121
Landscaping	\$265,000
Fuel Storage	\$30,000
Operation Plans	\$130,000
Pick-up RWMF	\$40,000
Route Hawk Collection Trucks	\$76,500
Administration Building Surge	\$80,000
Protection	
Total	\$12,653,641

RS13 MRF

Contracts

CP1 Sorting Equipment (Machinex)

-Equipment being manufactured (60% complete)

- Machinex are now planning to start installation Jan 2015 and continue to March 30, 2015 start up

- W. Manuel and E Evans visited Machinex office to visually inspect the equipment manufactured for CRSB and to review the support services for the equipment and operations. These items were brought forward for discussion:

1. Bonding (labour and Material) Cost \$48,000 – extended bonding required because of the extended installation date and startup date.

2. Costs of unloading and installation \$30,000 as equipment will be shipped to the CRSB Regional site, a crew will be brought in to unload. The second crew will be brought in in January to install, thus a second charge for the two(2) trips.

3. Charge for storage in Quebec \$36,000 – Because of the delay of shipping, Machinex will be charging a \$20/day/container, starting in August for storage. We have or will have about 60 containers.

W. Manuel will do up a Change order to reflect these items, pending discussion of the CRSB.

CP2 Pre-engineered Building (Can AM Platforms)

- Project substantially complete

- Final inspection completed and deficiency list prepared

CP4 Building Mechanical and Electrical (Brook Construction)

- Underground work complete and floor nearing completion

CP5 Site Servicing

- Recommend to award to Newfound Construction in the amount of \$958,936.08

CP6 Site Paving

- Recommend to award to Penney Paving in the amount of \$789,753.61

CP7A Transfer Trailers

- Recommend to award to Trout River Industries Inc. in the amount of \$341,712.00

CP7B Wheel Loader

- Recommend to award to Nortrax Canada Inc in the amount of \$270,974.00 subject to review from the Board.

RS13 – MRF – Operations

- A new RFP is being prepared for operations and marketing of materials for the MRF

RS13 MRF

- Bird Hazard

- \$10,000 approved for pilot to install deterrent system on maintenance garage
- Obtaining list of materials and quote from supplier

Landfill Expansion – Cell # 2

- Proposal submitted to MIGA for approval, clarification to follow regarding Western

Regional site Certificates of Approval from Environment

- COA for Regional Site received
 - Should have meeting with DOE to review COA
- COA for C&D landfill
 - Draft plan submitted to CRSB for review and comment
- Public Education Plan Plan being prepared
- Environmental Monitoring Plan
 - Plan approved by DOE
- Certificate of Completion required to be submitted
- Preliminary Facility Decommissioning Plan (within 1 year of COA)
 - Decommissioning plan 40% complete
- HHW Facilities Operations Plan Plan submitted to CRSB for review and comment

Local Waste Management Facilities

LWMF COA Plans required to be submitted to DOE

- Confirmatory list of specifications

- Operations and Maintenance plan
 - Draft plan submitted to DOE
- QA/QC protocols
- Facility operations plan
 - Draft plan submitted to DOE
- Education plan (the Education Plan for the Regional Site should cover this requirement)
- Facility Specific Environmental Monitoring Plan
 - Plan submitted to CRSB for review and comment
- Program to manage and control vectors, rodents, birds and wildlife
- HHW Transportation plan
 - Plan 75% complete
- Annual Monitoring of Operations Report (January 31 each year)
- Certificate of Completion required to be submitted
- Preliminary Facility Decommissioning Plan (within 1 year of COA)
 - Work started on decommissioning plan

EQ 17 Data Management System (Strong Engineering)

- Route Hawk installed on four collection truck
- Route Hawk to be installed on remaining trucks

EQ24 – Collection Trucks

- Scales are still not working, will contact Saunders Equipment

Western Waste – Processing at Central Facility

- Reviewing costs

Sewage Sludge Treatment Study

- Soiltech received a letter from DOE allowing them to continue to move forward.
- Soiltech is putting a financial package together
- BNG doing research on disposal of drilling mud
- 4. Meridian Close out update
 - St. Brendans 100% complete
- Moving forward with tender for Grand Falls-Windsor
- Gander not started
 - Carmanville not finished Environmental Issue

5. Other Business

Bulk Shredder – Recommend Consulting Services to Bae NewPlan Group

Fire Protection – Regional Fire Fighting equipment available for CNWM Regional site to review and possibly utilize

- 6. Next Meeting September 25, 2014 or Call of the chair
- 7. Adjournment