



Central Newfoundland Waste Management

P. O. Box 254, Norris Arm, NL, A0G 3M0

Phone: 709 653 2900

Fax :709 653 2920

Web: www.cnwmc.com E-mail: Info@cnwmc.com

TECHNICAL COMMITTEE MEETING Regional Site, Norris Arm 9:00 a.m. September 20, 2012

Attendance:

Jeff Saunders, Chair	Town of Grand Falls-Windsor
James Blackwood	Town of Gander
Chris Parsons	Waste Management Division, Government Services
Marjorie Gaulton	Norris Arm North
Allan Scott	Ex-Officio
Wayne Manuel	Bae NewPlan
Ed Evans	Manager, CNWM
Karen White-Attwood	Executive Assistant/Finance, CNWM
Mark Attwood	Operations Supervisor – CNWM
Tammy McDonald	Environment & Conservation
Boyd Wright	Municipal Affairs

Apologies:

Herb Dunphy	Coast of Bays
Glenn Arnold	CNWM Board Director
Joe Dunphy	Municipal Affairs

1. Update– Progress Report from Bae NewPlan

Regional Site

Project Future Cost

RS05 Landscaping

- Contract to be tendered 2013
- Concept Plan for entrance to be prepared
- On hold pending funding requirements

RS09 Telecommunications

- Approval given to Bell to extend fiber line through site

RS10 Site Buildings (Bluebird Investments)

Administration building, Scale House, Maintenance Garage

- Deficiencies outstanding
- Notice received from contractor that deficiencies corrected.
- Final inspection scheduled for the week of Sept 24, 2012

RS11 Leachate Treatment

- Water sample sent for testing from Settling Pond
- All Water samples were taken were good

CP1 Wetland (Marine Contractors)

- Commissioning to be done after six months operation
- Testing underway

CP3 Building (H&B Construction)

- Commissioning completed
- Commissioning report to be forwarded

RS12 Compost

- Meeting held Feb 11, 2010 to discuss DMA comments on pre-design report
- Formal response to DMA comments made
- Decision made to defer work on compost until decision made on Western waste

RS13 MRF

Sorting System

- RFP closed May 31, 2012
- Recommended Vendor is Machinex
- Received approval from DMA July 17 to negotiate with Machinex
- Meeting with Machinex July 24 to start discussions
- Further discussion on hold pending approval of building type
- MRF cost exceeds available funding. CRSB will review and make contact with Municipal Affairs to help resolve the short fall.

Building

- Letter to C. Grandy on building cost
- Manager to follow up on letter to C. Grandy
- C. Grandy has now taken another position with Government. Boyd Wright and Cluny Mercer, ADM are now our contacts.

RS13 MRF

Support building

- Current concept is to place inside of MRF building

Site grading (rock fill)

- Waiting on building configuration

Site Work (paving, roads)

- Waiting on building configuration

Water System

- Need to determine fire flow requirements

Sanitary Sewer

- Quote received from Abydoz for wetland

RS16 Metals Recycling

- Contract documents sent to Newco for signing June 27, 2012
- Manager to follow up on contract

RS17 HHW

- HHW Disposal contract to be prepared
- HHW Storage Vaults tender Closed Sept. 05, 2012
- Recommend to award to Encanex Environmental Oil and Gas corp. for \$304,648

FIRE PROTECTION

- Manager to follow up with Town of Lewisporte regarding fire protection

RS22 Fuel Storage (B&M Manufacturing)

- Looking at installing a refueling pad

Site cameras

- Camera installed and operating

Local Waste Management Facilities

TS02 Site Buildings (Bluebird Investments)

- Mirrors installed in Point Leamington for trailers
- PO to be issued for mirrors for remaining LWMF
- Investigating installing bumpers for Trailer
- Statement of claim made by Bluebird for 375k

TS06 Paving

NWI (Nortech Construction)

- Base course asphalt completed
- Surface course to be placed in 2012

Indian Bay/Terra Nova

- DTW tendered work without advising us.
- Had discussion with DTW and looking at option of adding in work to DTW contract as a change order

Indian Bay

- DTW tendered work without advising us.
- Had discussion with DTW and looking at option of adding in work to DTW contract as a change order

Fogo

- Tenders to be called with DWT in 2013

Draft Certificate of Approval

COA Regional Site

- COA for regional site and LWMF sites received
- Separate COA to be issued for C&D landfill, HHW & LWMF

COA Regional Site

- Preliminary review completed. Should have meeting with DOE to review COA
- Additional Plans required
 - Facility Operational Plan (within 2 months of operation)
 - Public Education Plan
 - Environmental Monitoring Plan (within 3 months of COA)
 - Contingency Plan for Environmental & Health & Safety emergencies prior to operation
 - Indiscriminate Dumping plan
 - Certificate of Completion required to be submitted
 - Preliminary Facility Decommissioning Plan (within 1 year of COA)

C&D/Bulk Landfill

- Environment's position is that all bulk waste has to go to lined landfill
- Have requested approval to use existing quarry as C&D landfill. No response to date
- Will receive the COA for the C & D landfill site soon from DOE

Equipment

EQ01 CP2 Transfer Trailers (Trout River Industries)

- All trailers have been delivered
- Final Payment to be made

EQ03 Bins (Universal Fabricators)

- Bins delivered
- No rental on bins for public drop off should be paid after June 20, 2012
- Final payment to be made

EQ04 Trucks

- Pickups (Avalon Ford)
 - o Delivered
 - o Quotes received for plow
 - o Quotes received for sander
- Cube Van
 - o Hickman Motors
 - o Van is ordered

EQ05 Heavy Equipment (Nortrax)

- Request to be made to DMA to purchase additional BHKO for Regional Site (on hold)

EQ 17 Data Management System (Strong Engineering)
- Route Hawk (pilot) to be installed on one collection truck

EQ24 – Collection Trucks
- Trucks delivered
- Inspection carried out
- Final payment to be made

EQ25 – Bailer
- Tender documents for LWMF bailers submitted to DMA
- DMA holding approval pending final costs on MRF

Western Waste – Processing at Central Facility
- Meeting set for October 24, 2012 with Western Waste and Central Waste Boards

Non-domestic Waste Stream Study
- Copy of scope of work and budget sent to DMA and DOE

Sewage Sludge Treatment Study
- Working on RFP for sludge disposal

Closeout update - Fogo and Change Islands
- Completed ; Mike Smith BNG has taken the lead role

2. Progress Report from Meridian Engineering – Close out update

Phase 1 - Terra Nova Regional Site; Gambo , Indian Bay (Centerville/Wareham/Trinity), Lumsden, New West Valley, Cape Freels. (6 Sites) (Surveyed, estimates being prepared)

Recommend to award to GMK Equipment Rentals Limited, the close out of phase 1 for \$434,174.25.

Phase 2 - Aspen Cove, Carmanville, Gander Bay (Main Point/Davidsville), Musgrave Harbour, (4 Sites)

Advertised as of September 15th, 2012
Closing date October 2nd, 2012

Phase 3 - Birchy Bay, Boyd's cove, Horwood, New World Island, Stoneville, Twillingate, Campbellton (7 Sites) Tender package under design

Phase 4 - Browns Arm, comfort Cove, Laurcenton, Lewisporte, Little Burnt Bay, Norris Arm, Glenwood. (7 sites).

Phase 5 - Peterview, Cottrell's Cove, Leading Tickles, Point Leamington, Point of Bay. (5 Sites)

Phase 6 - Badger, Buchan's, Buchans JCT, Miller Town. (4 Sites)

Phase 7 - St. Brendan's (2 Sites)

Phase 8 - Gander, Exploits (2 Sites)

3. Curbside Collection update
 - Hired one employee to begin collections in Bishop Falls and Norris Arm. Everything thing running fine.
 - Hired one employee to begin collection in the New Wes Valley/Centreville/Trinity Wareham/Musgrave area. Have several issues and concerns to address
4. Bills for payment
 - Recommend approval to pay to the Board for all listed invoices.
5. Other Business
 - Need to revisit the request to purchase of a wood shredder for the entire Province to use
6. Next Meeting – October 24, 2012 @ 9:00 a.m.
7. Adjournment