

# **Central Newfoundland Waste Management**

P. O. Box 254, Norris Arm, NL, A0G 3M0

Phone: 709 653 2900 Fax: 709 653 2920

Web: www.cnwmc.com E-mail: Info@cnwmc.com

# **TECHNICAL COMMITTEE MEETING** Regional Site, Norris Arm 9:00 a.m..

June 18, 2015

**Attendance:** 

James Blackwood Town of Gander

Glenn Arnold CNWM Board Director

Courtney Hunt Service NL

Marie Ryan Environment & Conservation Allan Scott Ex-Officio – Chair CRSB

Ed Evans Manager, CNWM

Karen White-Attwood Manager of Finance/Administration - CNWM

Mark Attwood Manager of Operations- CNWM

Wayne Manuel Bae NewPlan

**Apologies** 

Jeff Saunders, Chair Town of Grand Falls-Windsor

Marjorie Gaulton Norris Arm North

Robert Locke Service NL

Craig Bugden Environment & Conservation

Joe Dunphy Municipal and Intergovernmental Affairs

Karl Boone Service NL

Boyd Wright Municipal Affairs

Frank Huxter Municipal and Intergovernmental Affairs

#### 1. Update- Progress Report from Bae NewPlan

# **Regional Site**

**RS10** Site Buildings

-Surge protection (Drycore Eastern)

Panel had to be custom made due to space restrictions Waiting on revised completion date from contractor

**RS11** Leachate Treatment

Leachate treatment upgrading

- Need to consider long term approach to upgrading required for iron and other metals removal
- CRSB will send a letter to D. Maddocks regarding Quarterly sampling

# Projected Future Costs

# MRF Budget Update March 26, 2015

March 26, 2015	T		ı		<u> </u>	
ITEM	Approved Budget	Final Estimated Cost	Variance	Paid to Data	Remaining to be Paid	Total
CP1 (Sorting Equipment	Buaget	Cost	variance	Paid to Date		Total
Machinex)	\$6,330,140	\$7,101,142	\$771,002	\$3,988,207	\$3,112,935	\$7,101,142
CP2 (Building Envelope, Can Am Platforms)	\$3,037,845	\$2,682,510	-\$355,335	\$2,673,378	\$9,132	\$2,682,510
CP3 Site Grading , (Penney Paving)	\$600,000	\$533,416	-\$66,584	\$533,416	\$0	\$533,416
CP4 Building interior	\$3,662,155	\$5,665,510	\$2,003,355	\$4,036,880	\$1,628,630	\$5,665,510
CP5 Site Servicing	\$620,000	\$889,494	\$269,494	\$612,401	\$277,094	\$889,494
CP6 Site Paving	\$400,000	\$750,898	\$350,898	\$371,728	\$379,170	\$750,898
CP7A Transfer Trailers	\$290,000	\$302,400	\$12,400	\$0	\$302,400	\$302,400
CP7B Wheel Loader	\$185,000	\$219,800	\$34,800	\$0	\$219,800	\$219,800
CP7C Light Equipment	\$295,000	\$334,381	\$39,381	\$0	\$334,381	\$334,381
Tractor Truck	\$130,000	\$129,731	-\$269	\$129,731	\$0	\$129,731
Furniture	\$40,000	\$40,000	\$0	\$0	\$40,000	\$40,000
Telecommunications (phones/internet)	\$25,000	\$25,000	\$0	\$0	\$25,000	\$25,000
Computers	\$12,000	\$12,000	\$0	\$0	\$12,000	\$12,000
Signage	\$10,000	\$10,000	\$0	\$0	\$10,000	\$10,000
Engineering	\$1,624,899	\$1,554,545	-\$70,354	\$1,238,656	\$315,889	\$1,554,545
Geotechnical	\$50,000	\$0	-\$50,000	\$0	\$0	\$0
Subtotal	\$17,312,039	\$20,250,827	\$2,938,788	\$13,584,397	\$6,666,430	\$20,250,827
Contingency	\$865,602	\$200,000	-\$665,602	\$0	\$200,000	\$200,000
HST	\$2,363,093	\$2,658,607	\$295,514	\$1,765,972	\$892,636	\$2,658,607
Subtotal	\$20,540,734	\$23,109,434	\$2,568,700	\$15,350,368	\$7,759,066	\$23,109,434
GST Rebate	\$908,882	\$1,022,541	-\$113,659	\$679,220	\$343,321	\$1,022,541
TOTAL	\$19,631,852	\$22,086,893	\$2,455,041	\$14,671,148	\$7,415,744	\$22,086,893

#### RS13 MRF

#### Contracts

## CP1 Sorting Equipment (Machinex)

- Wet start up scheduled for week of June 29, 2015

# CP2 Pre-engineered Building (Can AM Platforms)

- Project substantially complete
- Final inspection completed and deficiency list prepared

# CP4 Building Mechanical and Electrical (Brook Construction)

- - Substantial completion issued
- Deficiency inspection completed and list issued

## CP5 Site Servicing (Newfound Construction)

- Fire pump certified
- Deficiency list to be prepared

# CP6 Site Paving (Penny Paving)

- Paving completed
- Final inspection to be done

#### RS13 MRF – Bird Hazard

- Pilot project installed on maintenance garage roof to deter gulls in the immediate area
- Pilot project unsuccessful
- Need to develop an alternative and pilot
- Waiting for proposal from PCO

#### Landfill Expansion – Cell # 2

- DFO has approved stream relocation
- Report to be issued by June 30, 2015

# Shredder

- MMSB to fund the cost of the Shredder
- CRSB to select the type of Shredder to go to tender

# Regional site Certificates of Approval from Environment

- COA for Regional Site received
  - Should have meeting with DOE to review COA
- COA for C&D landfill
  - Draft plan submitted to CRSB for review and comment
- Public Education Plan Plan being prepared
- Environmental Monitoring Plan
  - Plan approved by DOE
- Certificate of Completion required to be submitted

- Preliminary Facility Decommissioning Plan (within 1 year of COA)
  - Decommissioning plan 40% complete
- HHW Facilities Operations Plan Plan submitted to CRSB for review and comment

# **Local Waste Management Facilities**

LWMF COA Plans required to be submitted to DOE

- Confirmatory list of specifications
- Operations and Maintenance plan
  - Draft plan submitted to DOE
- QA/QC protocols
- Facility operations plan
  - Draft plan submitted to DOE
- Education plan (the Education Plan for the Regional Site should cover this requirement)
- Facility Specific Environmental Monitoring Plan
  - Plan submitted to CRSB for review and comment
- Program to manage and control vectors, rodents, birds and wildlife
- HHW Transportation plan
  - Plan 75% complete
- Annual Monitoring of Operations Report (January 31 each year)
- Certificate of Completion required to be submitted
- Preliminary Facility Decommissioning Plan (within 1 year of COA)
  - Work started on decommissioning plan

#### EQ 17 Data Management System (Strong Engineering)

- Route Hawk installed on four collection truck
- Route Hawk to be installed on remaining trucks

#### EQ24 – Collection Trucks

- Trying to set up another conference call with Saunders and Airways.

#### Fire Protection

- Discussions still ongoing between Town of Bishops Falls and Town of Norris Arm for Fire Protection.

#### Western Waste – Processing at Central Facility

- Conference call on June 10, 2015. Meeting planned for late July to discuss common issues.

# Sewage Sludge Treatment Study - Soiltech

- Waiting for response on written letter to Soiltech regarding cancelation of agreement with CRSB
- BNG doing research on disposal of drilling mud
- Meridian Close out update
  - -waiting for response from DMIA

#### 4. Other Business

- Environmental Award PEGNL awarded to CRSB
- Waste Audit Report presented and reviewed Sort It Program is going extremely well with Residential participation. Central is diverting 20% by weight Tonne of recyclable material from the landfill
- Tonnage report Tonnage is down May 2015 from May 2014
- Transfer Station Manager of Operations will go to REL for possible tie-of options for the Transfer Stations
- 5. Next Meeting –Call of the chair
- 6. Adjournment