

Central Newfoundland Waste Management

P. O. Box 254, Norris Arm, NL, A0G 3M0

Phone: 709 653 2900 Fax: 709 653 2920

Web: www.cnwmc.com E-mail: Info@cnwmc.com

TECHNICAL COMMITTEE MEETING Regional Site, Norris Arm 9:00 a.m..

June 9, 2016

Attendance:

Jeff Saunders, Chair Town of Grand Falls-Windsor

Glenn Arnold CNWM Board Director
Allan Scott Ex-Officio – Chair CRSB

Marie Ryan Environment & Conservation - Conference call

Robert Locke Service NL - conference Call

Dave Moulton Town of Gander Marjorie Gaulton Norris Arm North

Joe Dunphy Municipal and Intergovernmental Affairs - Conference Call

Courtney Hunt Service NL Ed Evans COA, CNWM

Karen White-Attwood Manager of Finance/Administration - CNWM

Wayne Manuel Bae NewPlan – conference call Mark Attwood Manager of Operations– CNWM

Apologies

Stephen Brubridge Town of Gander Karl Boone Service NL

1. Update- Progress Report from Bae NewPlan

Regional Site

RS11 Leachate Treatment

Leachate treatment upgrading

- Need to consider long term approach to upgrading required for iron and other metals removal

MRF Budget Update Sept 17, 2015

ITEM	Approved Budget	Final Estimated Cost	Variance	Paid to Date	Remaining to be Paid	Total
CP1 (Sorting	Buagei	Cost	variance	Paid to Date	De Faiu	Total
Equipment Machinex)	\$6,330,140	\$7,132,043	\$801,903	\$6,479,096	\$652,947	\$7,132,043
CP2 (Building	. , ,	. , ,	. ,	. , ,	. ,	. , ,
Envelope, Can Am		*	*	^	•	^
Platforms)	\$3,037,845	\$2,676,510	-\$361,335	\$2,676,510	\$0	\$2,676,510
CP3 Site Grading , (Penney Paving)	\$600,000	\$533,416	-\$66,584	\$533,416	\$0	\$533,416
CP4 Building interior	\$3,662,155	\$6,008,252	\$2,346,097	\$5,630,862	\$377,390	\$6,008,252
CP5 Site Servicing	\$620,000	\$915,106	\$295,106	\$764,194	\$150,912	\$915,106
CP6 Site Paving	\$400,000	\$728,357	\$328,357	\$728,357	\$0	\$728,357
CP7A Transfer Trailers	\$290,000	\$302,400	\$12,400	\$302,400	\$0	\$302,400
CP7B Wheel Loader	\$185,000	\$228,000	\$43,000	\$228,000	\$0	\$228,000
CP7C Light Equipment	\$295,000	\$0	-\$295,000	\$0	\$0	\$0
Tractor Truck	\$130,000	\$129,731	-\$269	\$129,731	\$0	\$129,731
Furniture	\$40,000	\$0	-\$40,000	\$0	\$0	\$0
Telecommunications (phones/internet)	\$25,000	\$0	-\$25,000	\$0	\$0	\$0
Computers	\$12,000	\$0	-\$12,000	\$0	\$0	\$0
Signage	\$10,000	\$10,000	\$0	\$0	\$10,000	\$10,000
Engineering	\$1,624,899	\$1,554,545	-\$70,354	\$1,441,740	\$112,805	\$1,554,545
Geotechnical	\$50,000	\$0	-\$50,000	\$0	\$0	\$0
Subtotal	\$17,312,039	\$20,218,359	\$2,906,320	\$18,914,306	\$1,304,053	\$20,218,359
Contingency	\$865,602	\$200,000	-\$665,602	\$0	\$200,000	\$200,000
HST	\$2,363,093	\$2,654,387	\$291,293	\$2,458,860	\$195,527	\$2,654,387
Subtotal	\$20,540,734	\$23,072,746	\$2,532,012	\$21,373,166	\$1,699,580	\$23,072,746
GST Rebate	\$908,882	\$1,020,918	-\$112,036	\$945,715	\$75,203	\$1,020,918
TOTAL	\$19,631,852	\$22,051,828	\$2,419,976	\$20,427,451	\$1,624,377	\$22,051,828

RS13 MRF

CP5 Site Servicing (Newfound Construction)

Air release valve training to be confirmed

- Fire pump installer has completed additional training. Documentation to be provided
- Contractor advises all deficiencies completed. Site visit required to confirm
- Operation of louvers to be corrected

RS13 MRF - Outstanding items

Metering for MRF heat

- Training or reading meters arranged

Fire Alarm System

- Vipond to provide documentation of additional training to HRI

Engineering Change Orders - For discussion and approval at the Board meeting PCA Change Order # 3

On additional design work due to increase construction cost in the amount of \$60,026.33.

PCA Change Order # 4

On additional administration cost due construction delays in the amount of \$76,030.92.

Landfill Expansion – Cell # 2

- Tender closed June 7, 2016

Recommend to award to Adams Construction Ltd. In the amount of \$2,115,824.71, subject to final approval from MIGA and MMSB.

Laydown Yard (Area)

- Tenders closed June 07, 2016
- -Recommendation to Award to GMK Equipment Rental in the amount of \$480,822.65, subject to approval from MMSB.

Metering of Incoming power to MRF

- Proposal submitted by BNG
- On hold till CRSB meets with NL Power

Fall Arrest Anchor System

-Tender to be called June 10, 2016

Regional site Certificates of Approval from Environment

• Preliminary Facility Decommissioning Plan (within 1 year of COA)

Decommissioning plan 40% complete

4. Other Business

Waste Water Specialist

- working with communities most assurance manuals and procedures manuals are put together
- identified several issues, but the project is going very well

Onboard Scales – Collection trucks

- New scales are working well
- Some of the old of scales have been removed
- Still waiting for refund from Saunders Equipment

Shredder

- RFP with MMSB
- Should go to tender in the couple of weeks

Soiltech – Soil Treatment Facility

- no current update.

5. Meridian Close out update

- A visit is to be scheduled in the next few weeks to the Carmanville site. Possibly moving ahead with this closeout in 2016.
- Gander site to remain open until a resolve for Central septic
- 6. Next Meeting –Call of the chair
- 7. Adjournment